

HVAC Demos release test matrix v0.6 2025-08-08

	Ec2 arm64 podman image	Ec2 arm64 podman script	Ec2 arm64 docker image	Ec2 arm64 docker script	Ec2 x86_64 podman image	Ec2 x86_64 podman script	Ec2 x86_64 docker image	Ec2 x86_64 docker script	RPIv5 podman script	NOTES
demo-loopback	Y	Y	Y	Y	Y	Y	Y	Y	Y	
demo-amp-qemu-pci	Y	Y	Y	Y	Y	Y	Y	Y	Y	
demo-ffa-xen	Y	Y		Y Y Y Y Y			Y Y Y Y F	Y	F F Y	1
demo-amp-dual-linux	Y	Y					Y	Y	F MY	2
demo-amp-zephyr	Y	Y					Y	Y	Y	
demo-proxy-qemu	Y	Y					Y	Y	Y	
demo-proxy-qemu-xen	Y	Y					Y	Y	Y	
Build all		Y 62m + ?						Y 59m +?	Y 230m + 27m	3
demo-loopback		Y						Y	Y	
demo-amp-qemu-pci		Y*						Y* Y	Y	4
demo-ffa-xen								Y		
demo-amp-dual-linux								Y		
demo-amp-zephyr								Y		
demo-proxy-qemu								Y		
demo-proxy-qemu-xen								Y		
EC2 Host Distro	Ubuntu-24.04									
EC2 Arm64 instance	m7g.2xlarge	30G ram, 8 vcpus		total time 2h 10m, includes false start of build all with 60G disk that did most of the work before failing with full disk						
EC2 X86_64 Instance	m7i.2xlarge	30G ram, 8 vcpus		total time 4h, includes idle time between tests						
EC2 disk size	60G / 200G	60G for run test but 200G for build tests								
RPIv5 Host Distro	Ubuntu-24.04									
DDR	16G									
Disk	256GB M.2									
NOTES										
1	Fails more often on RPIv5									
2	Needs a longer timeout for RPIv5, MY = yes after manual workaround									
3	+? is unknown time to build missing linux-msg-amp-v2, did not for ec2 arm, did not measure for ec2 x86									
4	Y* = Linux-virtio-msg-amp-v2 not in linux build all list, worked from saved image, Y = still ok after building this									